

Viking CCS pipeline

Preliminary Environmental Information Report Volume IV

Technical Appendices



Appendix 12.1

Transport Preliminary Construction Programme



Provisional High Level Construction Programme - one season construction phase																
Phase	Activity	Start	Finish	Weeks	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
	Duration of Pipeline Construction	11/01	17/12	49												
1	Set up Site compound and 3nos Pipe dumps	11-Jan	02-Apr	13												
2	Receive linepipe and other materials	08-Feb	14-Apr	15												
3	Set out Spread and Top-soil strip	05-Apr	30-Jul	17												
4	Pipe stringing on Spread	19-Apr	13-Aug	17												
5	24" Pipeline welding & subsequent activities	03-May	01-Oct	22												
6	36" Pipeline welding & subsequent activities	16-Aug	22-Oct	10												
7	Above Ground AGI construction	30-May	26-Nov	26												
8	Land reinstatement of Spread	01-Aug	02-Dec	18												
9	Dismantle pipe dumps & reinstate	15-Aug	30-Sep	7												
10	Dismantle site compound & reinstate	14-Nov	16-Dec	5												
11	Demobilise from site		16-Dec	0												
12	Handover Health and Safety file in Jan 2028			0												
				150	Principal constructor is contractually obligated to repair any defects during the "defects period".											
Phase	Sequence of phases	Duration in weeks	Percentage	Note: A one season construction programme regarded as a "worst case scenario", rather than spread over two seasons												
1	Set up Site compound and 3nos Pipe dumps	13	9													
2	Receive linepipe and other materials	15	10													
3	Set out Spread and Top-soil strip	17	11													
4	Pipe stringing on Spread	17	11													
5	24" Pipeline welding & subsequent activities	22	15													
6	36" Pipeline welding & subsequent activities	10	7													
7	Above Ground AGI construction	26	17													
8	Land reinstatement of Spread	18	12													
9	Dismantle pipe dumps & reinstate	7	5													
10	Dismantle site compound & reinstate	5	3													
11	Demobilise from site	0	0													
12	Handover Health and Safety file in Jan 2028	0	0													
	TOTALS - (phases run concurrently)	150	100													